



Testing & Commissioning Activity Schedule

Contractual Testing Activities

- Track Testing and Certification (*scheduled complete early July*)
- OCS Testing and Certification (*scheduled complete late June*)
- TPSS Testing and Certification (*scheduled complete late June*)

System Integration Testing Activities

- Radio Communications (*completed 4/23 and 6/10*)
- Streetcar Dynamic / Static Clearance (*completed 6/10*)
- Streetcar/OCS Dead Wire (*completed 6/10*)
- Track Switch / Streetcar Interface (*completed 6/10*)
- TPSS Emergency Trip (*completed 6/20*)
- Streetcar/OCS Live Wire Interface (*scheduled 6/25*)
- Streetcar Braking Distance (*scheduled 6/25*)

Fire-Life Safety Preparedness Training and First Responder Coordination Activities

- First Responder System Familiarization Training (*completed 5/20 through 5/23*)
- Emergency Drill TT-D1: Derailment with Injuries (*scheduled late summer*)
- Table Top Exercise TT-EX1: Streetcar / Motor Vehicle Collision (*scheduled late summer*)

Inekon Post-Delivery Testing Activities

- Static Post-Delivery Tests (*in-progress 5/24 through 7/12*)
- Dynamic Post-Delivery Tests (*scheduled 7/15 through 7/22*)
 - Acceleration Test
 - Service Brake Test
 - Emergency Brake Test
 - Jerk Limits
 - Check up of times upon changing mode
 - Identification of Zero Motion

RDMT System Handover

- RDMT's executive staff will travel to Washington, DC to perform a system evaluation, inventory, and acceptance process (*tentatively scheduled 7/29 through 8/2*)

RDMT Operations and Maintenance Activities

- Inekon-RDMT "Train the Trainer" Operations and Maintenance Training (*scheduled 7/29 through 8/30*)
- RDMT Operations and Maintenance Training Exercises (*scheduled 8/30 through transfer of operations to H/Benning*)
- RDMT Vehicle Maintenance and Exercising (*scheduled 8/30 through transfer of operations to H/Benning*)